NC/QC/YPD/2020-21/P4-C1

Date: 02-09-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}
Ref.: Material testing/PMC/18-19,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Arun Kumar B.

PHYSICAL TESTS ON CEMENT

Brand : ULTRATECH
Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**156 min**	Shall not be less than 30 min
2	Final setting time	**270min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**1.86 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.13 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.46 N/Sq mm**	Shall not be less than 27 N/Sqmm

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-PCC1

Date: 02-09-2020

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	**100.00**	85-100	90 – 100
20mm	**64.15**	0 -20	30- 70
10mm	**31.90**	0 -5	10- 35
4.75mm	**4.05**	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	**96.15**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**81.25**	60-95	75-100	85-100	
01.18	**76.20**	30-70	55-90	75-100	
600.mic	**45.80**	15-34	35-59	60-79	
300.mic	**23.45**	5-20	8-30	12-40	
150.mic	**7.15**	0-10	0-10	0-10	

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND, CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-C2

Date: 07-09-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

PHYSICAL TESTS ON CEMENT

Brand : ULTRATECH
Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**162 min**	Shall not be less than 30 min
2	Final setting time	**280 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**1.76 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.18 mm**	Shall not be more than 10 mm
5	Compressive strength b) 3 days (average of three results)	**29.06 N/Sq mm**	Shall not be less than 27 N/Sqmm

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-PCC2 **Date: 07-09-2020**

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	**100.00**	85-100	90 – 100
20mm	**67.15**	0 -20	30- 70
10mm	**30.65**	0 -5	10- 35
4.75mm	**4.15**	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	**96.25**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**83.90**	60-95	75-100	85-100	
01.18	**71.35**	30-70	55-90	75-100	
600.mic	**46.10**	15-34	35-59	60-79	
300.mic	**24.70**	5-20	8-30	12-40	
150.mic	**6.40**	0-10	0-10	0-10	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT ★ Bangalore ★

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792020121, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-CE1

Date: 11-09-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

PHYSICAL TESTS ON CEMENT

Brand : ULTRATECH
Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**156 min**	Shall not be less than 30 min
2	Final setting time	**275 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.18 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.09 mm**	Shall not be more than 10 mm
5	Compressive strength c) 3 days (average of three results)	**28.56 N/Sq mm**	Shall not be less than 27 N/Sqmm

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/YPD/2020-21/P4-FA1 **Date: 11-09-2020**

1. TESTING OF FINE AGGREGATES :

Sub: Testing of Fine Aggregates.

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

TABLE - 1.1 : SIEVE ANALYSIS :

IS Sieve Size,mm	**Percentage Passing**	Specification as Per IS: 383-1970(Reaffirmed 2002) **Percentage Passing**			Remarks
		Zone-I	**Zone-II**	**Zone -II**	
04.75	**96.45**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**82.70**	60-95	75-100	85-100	
01.18	**76.10**	30-70	55-90	75-100	
600. mic	**47.65**	15.34	35-59	60-79	
300.mic	**24.05**	5-20	8-30	12-40	
150.mic	**6.20**	0-10	0-10	0-10	

TABLE 1.2 ;

Sl No	**Test Conducted**	**Sample**	**Results**	**Requirements** as Per IS. Specification IS :383-1970 (Reaffirmed 2002)
1	Bulking of Sand	001	**16.58 %**	-----
2	Silt Content	----	**0.64%**	Not more than 8%
3	Specific Gravity	----	**2.61**	-------

Page No. 1/1,

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NC/QC/YPD/2020-21/P4-CA1

Date: 11-09-2020

1. TESTING OF COARSE AGGREGATES (20 mm):

Sub: Testing of Construction Materials.

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

Table - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2002) % Passing	
	20 mm Sample	Single size	Graded
40 mm	100.00	100.00	100.00
20 mm	97.40	85-100	90 - 100
10 mm	36.80	0 - 20	25 - 55
4.75 mm	4.05	0 - 5	0 - 10

TABLE 1.2 :

SL No	Test conducted	Results	Requirements as per IS:383-1970 & Tests Conforms to IS 2386(Part I to IV) – 1963 (Reaffirmed on 2002)
1.	Flakiness Index	23.86 %	Not to exceed 25 %
2.	Crushing value	26.48%	Not to exceed 45 % for concrete other than for wearing surfaces and 30% for concrete for wearing surfaces

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 32

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-S1 **Date: 11-09-2020**

1. TEST REPORT ON REINFORCEMENT STEEL:

Sub: Testing of Reinforcement Steel of diameter 10 and 12 mm **TMT Steel.**

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

TABLE – 1

SL No	Details	For 10 mm		For 12 mm	
		Test Results	Min Req. as per IS 1786-2008	**Test Results**	Min Req. as per IS 1786-2008
01	Observed diameter of bar	**10.0 mm**	10.0 mm	**12.0 mm**	12.0 mm
02	Observed Wt/m Length **Kg/m**	**0.613**	0.567	**0.893**	0.834
03	Proof stress/Yield stress, fy , **N/mm^2**	**556.0**	500.0	**552.0**	500.0
04	Bend/ Re bend Test	**Ok**	---	**Ok**	---
05	Percentage of Elongation, %	**20.60**	12.00	**21.30**	12.00
06	Ultimate Tensile Strength **N/mm^2**	**645.0**	545.0	**639.0**	545.0

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO:+91-8792020231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-SSM1

Date: 14-09-2020

1. TESTING OF STONE SAMPLE :

Sub: Testing of Size stone.
{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}
Ref.: Material testing/PMC/18-19,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Arun Kumar B.
Technical Reference: IS 1121(Part 1) -1974 (R.A on 1998)

Table 1.1 :

SL No	Details of Tests	Observed Value	Normal Values
01	Compressive Strength	**1375.00** Kg/ Sqcm	Not less than 1000.00 Kg/Sqcm
02	Water absorption,%	**0.41 %**	Not more than 2.0 %

Page No. 1/1,

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT Bangalore

NC/QC/YPD/2020-21/P4-MP1 **Date: 18-09-2020**

1. TEST REPORT ON M.S PIPE (38 mm dia) :

Sub: Tests on Chain Link Fencing Materials.

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

PHYSICAL TEST

TABLE – 1

Sl No	Details of Tests	Test Results for M.S Pipes	Remarks
		38 mm dia-medium.	
1	Bend or Flattening Test	**OK**	As per IS 2329-1985 (No fracture)
2	Percentage of elongation, %	**26.40**	As per IS 1894-1972 (Min. 20.0%)
3	Ultimate Tensile Strength, N/mm^2	**376.0 N/Sq mm**	As per IS 1894-1972 (Min. 320.0 N/Sq mm)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-CLF1 **Date: 18-09-2020**

1. TEST REPORT ON CHAIN LINK FENCING WIRE:

Sub: Tests on Chain Link Fencing Materials.

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

TABLE – 1

Sl No	Details of Tests	Test Results	Remarks / Test method conforms to
1	Ultimate Tensile Strength	**536 N/ sqmm**	As per IS:1608-1995 400-550N/ sqmm
2	Wrapping test	**No breaking or splitting**	As per IS:1755-1983 & IS: 2721-2003 Sample shall not break or split
3	Bend/ Rebend Test	**No breaking or splitting**	As per IS: 2721-2003 Sample shall not break or split

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-SS1

Date: 18-09-2020

1. TEST REPORT ON STRUCTURAL STEEL :

Sub: Testing of Structural Steel Members-M.S Angle.

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

TABLE – 1

		Specimen Size ISA-65X 65X 6 mm of 1.0 m length	
Sl No	**Details of Tests**	**Test Results**	**Min req as per IS:2062-1999 & Steel Table**
1	Proof stress/Yield stress, fy N/mm^2	**286 N/Sq mm**	250 N/Sq mm
2	Bend/ Rebend Test	**Withstood**	Sample should with stand
3	Percentage of elongation, %	**27.10**	23.0
4	Ultimate Tensile Strength, N/mm^2	**436 N/Sq mm**	410 N/Sq mm

Page No. 1/1

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT ★ Bangalore ★

NC/QC/YPD/2020-21/P4-CB1

Date: 29-09-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{15}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	22-09-20	29-09-20	08	22500	290	12.89	**13.41**
	002	"	"	"	"	310	13.78	
	003	"	"	"	"	305	13.56	

NEWZEN CONSULTANT ★ Bangalore ★

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-CB2

Date: 03-10-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{15}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	26-09-20	03-10-20	07	22500	300	13.33	**13.48**
	002	"	"	"	"	315	14.00	
	003	"	"	"	"	295	13.11	

Page No. 1/1,

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT Bangalore

NC/QC/YPD/2020-21/P4-CB1A

Date: 20-10-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{15}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	22-09-20	20-10-20	28	22500	405	18.00	**17.63**
	002	"	"	"	"	390	17.33	
	003	"	"	"	"	395	17.56	

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS, JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-CB2A **Date: 24-10-2020**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{15}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	26-09-20	24-10-20	28	22500	400	17.78	**18.15**
	002	"	"	"	"	415	18.44	
	003	"	"	"	"	410	18.22	

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-K1 Date: 14-10-2020

TEST REPORT

Sub: Testing of Pre-cast Material-Kerb Stones.

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

1. PHYSICAL TESTS ON KERB STONES :

Sl No.	Identification	Flexural strength, fcr in N/sqmm	Characteristic Compressive Strength, fck in N/sqmm	Avg. Characteristic. Compressive Strength fck in N/sqmm	Remarks
1	001	3.34	22.80	**22.76**	As per Cl. 6.2.2 of IS 456- 2000, fcr=0.7√ fck
2	002	3.31	22.40		
3	003	3.36	23.10		

2. WATER ABSORPTION TEST

Sl No	Identification	Water absorption %	Average value %
1	001	4.45	**4.48**
2	002	4.32	
3	003	4.67	

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHINAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-K2 Date: 17-10-2020

TEST REPORT

Sub: Testing of Pre-cast Material-Kerb Stones.

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

1. PHYSICAL TESTS ON KERB STONES :

Sl No.	Identification	Flexural strength, fcr in N/sqmm	Characteristic Compressive Strength, fck in N/sqmm	Avg. Characteristic. Compressive Strength fck in N/sqmm	Remarks
1	001	3.35	22.85	**22.83**	As per Cl. 6.2.2 of IS 456- 2000, fcr=0.7√ fck
2	002	3.29	22.35		
3	003	3.39	23.50		

2. WATER ABSORPTION TEST

Sl No	Identification	Water absorption %	Average value %
1	001	4.28	**4.51**
2	002	4.55	
3	003	4.72	

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8762620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-CB3 **Date: 12-10-2020**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	05-10-20	12-10-20	07	22500	440	19.56	**19.48**
	002	"	"	"	"	425	18.89	
	003	"	"	"	"	450	20.00	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/P4-CB3A

Date: 02-11-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Arun Kumar B.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	05-10-20	02-11-20	28	22500	640	28.44	**28.15**
	002	"	"	"	"	625	27.78	
	003	"	"	"	"	635	28.22	

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS,JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com